

RIDE - NORTH PROVIDENCE - HIGH SCHOOL ADDITION / RENOVATION PROJECT

6 Week Look Ahead
February 22, 2024



ID	Description	Dur	Start	Finish	2nd Quarter															
					2/18	2/25	March	3/3	3/10	3/17	3/24	April	3/31	4/7	4/14	4/21				
1	RIDE - NORTH PROVIDENCE - HIGH SCHOOL ADDITION / RENOVATION PROJECT	442 days	Fri 2/10/23	Fri 11/15/24																
105	PROCUREMENT	237 days	Fri 6/23/23	Tue 6/4/24																
158	ONSITE CONSTRUCTION	335 days	Mon 7/17/23	Fri 11/15/24																
159	NPHS ADMIN & ATHLETICS ADDITION	335 days	Mon 7/17/23	Fri 11/15/24																
160	SITWORK	162 days	Mon 7/17/23	Fri 3/8/24																
197	Foundation Walls	45 days	Tue 12/19/23	Fri 2/23/24																
218	Sequence 4	30 days	Thu 1/11/24	Fri 2/23/24																
225	Form & Place Concrete at Main Entrance Ramp & Stairs	9 days	Mon 2/12/24	Fri 2/23/24																
226	UTILITIES & SLAB ON GRADE	39 days	Fri 1/12/24	Fri 3/8/24																
230	Foundation Ramp & Stairs	10 days	Wed 2/14/24	Wed 2/28/24																
231	Backfill along Column Line 13	1 day	Thu 2/29/24	Thu 2/29/24																
232	Sewer Installation	9 days	Tue 2/20/24	Fri 3/1/24																
233	Stormwater Chamber Installation	5 days	Mon 3/4/24	Fri 3/8/24																
234	Lower Level Slab Prep	2 days	Fri 3/1/24	Mon 3/4/24																
235	Place SOG	0 days	Tue 3/5/24	Tue 3/5/24																
236	STRUCTURE	51 days	Mon 2/5/24	Wed 4/17/24																
238	CMU Walls and Embeds at Stair Tower	12 days	Wed 2/7/24	Fri 2/23/24																
239	CMU Wall along Column Line A	7 days	Mon 2/26/24	Tue 3/5/24																
240	Mason Demobilize	1 day	Wed 3/6/24	Wed 3/6/24																
241	Structural Steel Delivery	1 day	Thu 3/7/24	Thu 3/7/24																
242	Level One Structural Steel Install	6 days	Fri 3/8/24	Fri 3/15/24																
243	First Floor Deck and Detail	5 days	Mon 3/18/24	Fri 3/22/24																
244	Roof Framing	6 days	Mon 3/25/24	Mon 4/1/24																
245	Roof Decking and Detailing	8 days	Tue 4/2/24	Thu 4/11/24																
246	Install Metal Pan Stair	5 days	Tue 4/2/24	Mon 4/8/24																
340	NPHS AUDITORIUM RENOVATIONS	239 days	Mon 7/17/23	Thu 6/27/24																
341	AUDITORIUM INTERIOR WORK	211 days	Mon 7/17/23	Fri 5/17/24																
362	Patch Drywall Openings in Walls and Ceilings	15 days	Mon 2/12/24	Mon 3/4/24																
364	Form and pour concrete at ADA Seating	2 days	Fri 2/23/24	Mon 2/26/24																
365	Install Structural Supports for Clouds & Speakers	9 days	Tue 2/20/24	Fri 3/1/24																
366	Patch Holes at Ceiling	5 days	Mon 3/4/24	Fri 3/8/24																
367	Prime and Paint Walls and Ceilings	8 days	Mon 3/11/24	Wed 3/20/24																
368	HVAC - Ceiling Diffusers	1 day	Thu 3/21/24	Thu 3/21/24																
369	Ceiling Clouds	5 days	Thu 3/21/24	Wed 3/27/24																
370	Install Acoustical Wall Panels	9 days	Tue 4/2/24	Fri 4/12/24																
372	Install Theatrical Lighting, Speakers and Rigging	15 days	Tue 4/2/24	Tue 4/23/24																
380	ADA LIFT	109 days	Fri 11/24/23	Wed 5/1/24																
382	Infill door, Insulate, board, tape	5 days	Tue 2/20/24	Mon 2/26/24																
383	Infill floor with steel and decking	5 days	Mon 3/4/24	Fri 3/8/24																
384	LGMF at stair infill / knee wall framing	2 days	Mon 3/11/24	Tue 3/12/24																
385	Concrete at floor decking / stair infill	1 day	Wed 3/13/24	Wed 3/13/24																
386	Board and tape knee wall	3 days	Thu 3/14/24	Mon 3/18/24																
387	Rough-in electrical for ADA lift and automatic door opener	4 days	Tue 3/19/24	Fri 3/22/24																